

MIAMI BRIDGE WEEKLY NEWSLETTER

**200 Days are
Remaining on the
Bridge Closure**

QUICK NOTES:

- OCCl submitted a revised price quote to MoDOT for the additional work needed at Bents 8 and 11.
- OCCl submitted RFI #14 regarding the Bearing Seat in Units 4 & 5.

Setting Girders



Girder set at Pier 7



Two girders set on falsework tower

OCCl's primary focus for the end of this week has been setting girders from Pier 7 to Pier 6. As of this morning the two west girders spanned from Pier 7 to the first falsework tower. There are two falsework towers between Piers 6 and 7 which will support the girders as each span is bolted together.

OCCl completed additional substructure repairs on the north end of the project earlier this week. The columns at Bent 11 were poured as well as the cap at Bent 8. OCCl completed the demolition at Bent 14, and they are in the process of forming up the columns.

MoDOT—Marshall Project Office

632 N. Miami Ave.
P.O. Box 172
Marshall, MO 65340

Phone: 660.886.2115
Fax: 660.886.7421
Email: james.gillespie@modot.mo.gov

"Our mission is to provide a world-class transportation experience that delights our customers and promotes a prosperous Missouri."