

MIAMI BRIDGE WEEKLY NEWSLETTER

**181 Days are
Remaining on the
Bridge Closure**

QUICK NOTES:

- Change Order #7 is being drafted to be submitted to OCCl.
- OCCl submitted their revised work schedule on April 1. This schedule will be reviewed at the next coordination meeting held on April 8.
- Change Order #6 has been approved at all levels.

Girders, Girders and More Girders



A Section of Unit 4 ready to set (above)



Unit 3 is complete from Span 6 to 7 & Unit 4 is Almost Complete (above)



Driving pile for Bent 15

OCCl's has been diligently setting girders the past week and a half. OCCl has completed Unit 3 (the span from Pier 6 to Pier 7), and they are in the process of completing Unit 4 (the span from Pier 7 to Bent 10). OCCl's next step will be taking down the false-work towers between Piers 6 & 7, and installing them between Piers 5 & 6.

OCCl has been continuing substructure work on the north end of the project. Piling for the bridge abutment, Bent 15, has been driven, and the crews will begin constructing a platform for the cap.

MoDOT—Marshall Project Office

632 N. Miami Ave.
P.O. Box 172
Marshall, MO 65340

Phone: 660.886.2115
Fax: 660.886.7421
Email: james.gillespie@modot.mo.gov

"Our mission is to provide a world-class transportation experience that delights our customers and promotes a prosperous Missouri."