

MIAMI BRIDGE WEEKLY NEWSLETTER

172 Days are
Remaining on the
Bridge Closure

QUICK NOTES:

- Change Order #7 was submitted to OCCl for approval.
- OCCl submitted RFI #16 regarding Unit 5 Fixed Bearings at Bent 15.
- OCCl submitted RFI #18 regarding Unit 2 Slab Pouring Sequence.

Bridge Vista Continues to Change



Unit 5 girders will span from Bent 10 to the north bridge abutment (Bent 15)

OCCl continues to make progress on the north end of the Miami bridge. This past week, OCCl started setting girders for Unit 5. OCCl should complete this unit next week.

OCCl poured the cap at Pier 5 on April 14.



Drilling for falsework tower at Span 6

Demolition work continues at Bent 1.

OCCl is drilling and installing casing for the falsework tower between Piers 5 and 6. The navigation channel will not be disturbed by this operation.



Girders cantilever over at Pier 6

Substructure repairs are being evaluated on the columns of Bent 3.

MoDOT—Marshall Project Office

632 N. Miami Ave.
P.O. Box 172
Marshall, MO 65340

Phone: 660.886.2115
Fax: 660.886.7421
Email: james.gillespie@modot.mo.gov

"Our mission is to provide a world-class transportation experience that delights our customers and promotes a prosperous Missouri."