MoDOT-Marshall Project Office

April 30, 2010

158 Days are Remaining on the Bridge Closure

MIAMI BRIDGE

WEEKLY NEWSLETTER

QUICK NOTES:

- Revised plans for Bent 3 have been forwarded to OCCI.
- No restrictions to the navigational channel are expected next week.

Bridge Update



Girders between Piers 5 & 6



Piling at Bent 1.5



Piling at Bent 1 (South Bridge Abutment)

As pictured above, OCCI completed the first falsework tower between Piers 5 & 6. It didn't take OCCI long to get use out of the tower as girders already span from Pier 6 to the first tower. The casing for the second tower can also be seen at the left of the picture.

OCCI has been putting a lot of their focus on the south side of the bridge. The piling has been driven, cut to grade, and the subgrade prepared for the work platform at Bent 1 (pictured bottom). OCCI also drove piling for Bent 1.5 (pictured middle).

OCCI is also preparing the north end of the bridge for stay -in-place deck forms.

MoDOT-Marshall Project Office

632 N. Miami Ave. P.O. Box 172 Marshall, MO 65340

Phone: 660.886.2115 Fax: 660.886.7421 Email: james.gillespie@modot.mo.gov

"Our mission is to provide a word-class transportation experience that delights our customers and promotes a prosperous Missouri."