

## MIAMI BRIDGE WEEKLY NEWSLETTER

**305 Days are  
Remaining on the  
Bridge Closure**

# BENT/PIER MODIFICATIONS CONTINUE

### QUICK NOTES:

- OCCI submitted their Cold Weather Concrete Plan
- Change Order No. 5 is approved.



Work platform at Bent No. 9

OCCI continues to chip away at the existing bents and piers to bring them down to the desired elevations. The crew builds a work platform around each bent or pier to not only provide the workers with a safe work area but to also catch the rubble from the demolition of the concrete substructure.



Surveying at Pier 7

MoDOT forces survey the demolition of the bents and piers to ensure the contractor has removed enough concrete. The contractor will then sand blast the reinforcing steel to be reused, additional reinforcing steel will be installed, and forms will be built round the caps to form the concrete at the top of each bent/pier.

### MoDOT—Marshall Project Office

632 N. Miami Ave.  
P.O. Box 172  
Marshall, MO 65340

Phone: 660.886.2115  
Fax: 660.886.7421  
Email: james.gillespie@modot.mo.gov

*"Our mission is to provide a world-class transportation experience that delights our customers and promotes a prosperous Missouri."*